

## Special 1% Sales Tax PRECONSTRUCTION Project Status Report

**PROJECT NAME:** 15th Street Pedestrian Impvts Bid #10-152      **CPB#:** 328-04-210328103      **LENGTH:** \_\_\_\_\_      **PROJ MGR:** Cassell  
**TERMINI:** 15th Street corridor between Calhoun Exp & Central Ave      **DISTRICTS:** 1      **BASIN:** \_\_\_\_\_      **SALES TAX PH:** VI  
**CONCEPT:** Improve pedestrian facilities and traffic flow      **CC APPROVAL:** 2/15/2011      **BASIN:** \_\_\_\_\_      **FUNDED:** Y  
**CONSULTANT:** URS Corp      **ENG CONT** \$373,510.00      **EPO#:** 193961      **LAST UPDATE:** 7/29/2011

PROJ TYPE	GADOT PROJECT#	GADOT CC PRIORITY#	OLD CPB#	CONSULTANT APPROVED	EST ENG COMPL	CONCEPT	SURVEYS	PRE PLANS	R/W PLANS	FIELD PLAN REVIEW HELD	FINAL PLANS	EST LET DATE
Traffic				2/15/2011								March 2011

# PARCELS	# OPTIONS	# ACQUIRED	PRE UT PLANS	FINAL UT PLANS	BID DOC PREP	BID DOC SUBMIT	BIDS OPENED	CONTR AWARD	CONTRACT PREP	CONTRACT SIGNED	COMM. SIGNED	NOTICE TO PROCEED
							8/24/2010	2/15/2011		3/28/11	2/15/11	4/28/2011

GADOT CC AMT	PROG PE	PROG RR	PROG R/W	PROG UTIL	PROG SIGNALS	PROG ADV	CONST EST	CONTINGENCY	TOTAL EST COST	OTHER FUNDING
	\$373,510.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$382,610.00	\$756,120.00	\$0.00

Design services along the 15th Street corridor to improve pedestrian facilities and traffic flow. Design is in 3 phases: Public involvement \$85,517.94, Concept Development \$168,674.13; and Database Preparation \$119,317.14. Photo inventory board completed. Aerial mapping photography has been compiled into micro station. Kick off mtg held 4/28/11.

**PROJECT NAME:** Augusta Levee Certification      **CPB#:** 324-04-209824001      **LENGTH:** 11.55 miles      **PROJ MGR:** Malik  
**TERMINI:** Augusta Levee      **DISTRICTS:** 1      **BASIN:** \_\_\_\_\_      **SALES TAX PH:** IV  
**CONCEPT:** Certification on Levee/FERC Monitoring      **CC APPROVAL:** 3/17/2009      **BASIN:** \_\_\_\_\_      **FUNDED:** Yes  
**CONSULTANT:** Cranston Engineering Group, Inc.      **ENG CONT** \$1,157,805.00      **EPO#:** 162085      **LAST UPDATE:** 5/31/2011

PROJ TYPE	GADOT PROJECT#	GADOT CC PRIORITY#	OLD CPB#	CONSULTANT APPROVED	EST ENG COMPL	CONCEPT	SURVEYS	PRE PLANS	R/W PLANS	FIELD PLAN REVIEW HELD	FINAL PLANS	EST LET DATE
				3/17/2009								

# PARCELS	# OPTIONS	# ACQUIRED	PRE UT PLANS	FINAL UT PLANS	BID DOC PREP	BID DOC SUBMIT	BIDS OPENED	CONTR AWARD	CONTRACT PREP	CONTRACT SIGNED	COMM. SIGNED	NOTICE TO PROCEED
								3/17/2009				

GADOT CC AMT	PROG PE	PROG RR	PROG R/W	PROG UTIL	PROG SIGNALS	PROG ADV	CONST EST	CONTINGENCY	TOTAL EST COST	OTHER FUNDING
	\$744,365.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$744,365.00	\$455,470.00

Report submitted to FEMA 9/09. Rec'vd comments 12/09. Submitted response 12/28/09. Other funding = AUD \$455,470 Services complete. Add'tl services addressed to provide response to US Army Corps. SA #5 signed and app'vd for \$57,970.00. Finalizing & compling vegetation literature research.

## Special 1% Sales Tax PRECONSTRUCTION Project Status Report

PROJECT NAME: <b>Belair Road Improvements</b>	CPB#: 323-04-201823332	LENGTH: 1.7 miles	PROJ MGR: Cassell
TERMINI: Wrightsboro Rd to Jimmie Dyess Pkwy (New Belair Rd)	DISTRICTS: 7	BASIN: Raes	SALES TAX PH: III
CONCEPT: Widen, add curb, gutter & sidewalk & drg system	CC APPROVAL: 10/16/2001	BASIN:	FUNDED: Yes-A
CONSULTANT: Rochester & Associates	ENG CONT \$384,828.09	EPO#: 71248	LAST UPDATE: 9/30/2010

PROJ TYPE	GADOT PROJECT#	GADOT CC PRIORITY#	OLD CPB#	CONSULTANT APPROVED	EST ENG COMPL	CONCEPT	SURVEYS	PRE PLANS	R/W PLANS	FIELD PLAN REVIEW HELD	FINAL PLANS	EST LET DATE
Roadway			N/A	2/18/2003		100%	100%	0%			0%	

# PARCELS	# OPTIONS	# ACQUIRED	PRE UT PLANS	FINAL UT PLANS	BID DOC PREP	BID DOC SUBMIT	BIDS OPENED	CONTR AWARD	CONTRACT PREP	CONTRACT SIGNED	COMM. SIGNED	NOTICE TO PROCEED
110												

GADOT CC AMT	PROG PE	PROG RR	PROG R/W	PROG UTIL	PROG SIGNALS	PROG ADV	CONST EST	CONTINGENCY	TOTAL EST COST	OTHER FUNDING
	\$375,250.00	\$0.00	\$184,750.00	\$0.00	\$0.00	\$1,000.00	\$1,800,000.00	\$0.00	\$2,361,000.00	\$15,000.00

Concept mtg 5/6/03. PIM 1/04. Rec'd proposal to add Rifle Range Rd. 8/22/03. Const. est \$2.1 million 10/1/03. Ltr & marked plans sent to Consultant to address major comments on Concept Report & pre plans 1/05/04. Tentative mtg set w/consultant on 2/3/04 to dis proj. Consultant rev & submitted Concept Report for approval 2/23/04. Comments to consultants 3/30/04. Project Concept Report forwarded 5/4/04. Concept report being rev. Concept report rejected 11/4/04, and returned to the Consultant for revision. Consultant provided a cost est for intersection impvts on 2/25/05. Project scope- 4/11/05. Ltr sent on 5/1 to rev the scope of fees. Draft Scope of Srvc rec'd 5/27/05. Revising concept report then continue w/ design. Concept report complete. Waiting for proposal for design revision. Drg & soil investigation. Plans 60% complete. Other funding = AUD \$15K SA#5. PIM 9/22/10.

PROJECT NAME: <b>Dover-Lyman Construction Infrastructure Bid#10-156</b>	CPB#: 323-04-208823601	LENGTH: _____	PROJ MGR: Ladson
TERMINI: Lyman, Dover, Miles Frohman St.	DISTRICTS: 6	BASIN: Spirit	SALES TAX PH: III
CONCEPT: _____	CC APPROVAL: 6/7/2011	BASIN: _____	FUNDED: Yes
CONSULTANT: N/A	ENG CONT \$0.00	EPO#: 0	LAST UPDATE: 6/30/2011

PROJ TYPE	GADOT PROJECT#	GADOT CC PRIORITY#	OLD CPB#	CONSULTANT APPROVED	EST ENG COMPL	CONCEPT	SURVEYS	PRE PLANS	R/W PLANS	FIELD PLAN REVIEW HELD	FINAL PLANS	EST LET DATE
Storm Drainage				6/17/2008								

# PARCELS	# OPTIONS	# ACQUIRED	PRE UT PLANS	FINAL UT PLANS	BID DOC PREP	BID DOC SUBMIT	BIDS OPENED	CONTR AWARD	CONTRACT PREP	CONTRACT SIGNED	COMM. SIGNED	NOTICE TO PROCEED
							8/25/2010					

GADOT CC AMT	PROG PE	PROG RR	PROG R/W	PROG UTIL	PROG SIGNALS	PROG ADV	CONST EST	CONTINGENCY	TOTAL EST COST	OTHER FUNDING
	\$234,750.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,765,250.00	\$0.00	\$2,000,000.00	\$0.00

\$2,000,000.00 transferred from Travis Rd./Plantation Rd. Drainage Improvement Project. RFP 3/16/09.

## Special 1% Sales Tax PRECONSTRUCTION Project Status Report

PROJECT NAME: <b>Downtown Traffic Sig &amp; St Light Upgrades-B</b>	CPB#: 324-04-201824115	LENGTH: _____	PROJ MGR: Cassell
TERMINI: Telfair Street Area	DISTRICTS: 1	BASIN: Phinizy	SALES TAX PH: IV
CONCEPT: Upgrade traffic signals & street light infrastructures	CC APPROVAL: 10/16/2001	BASIN: _____	FUNDED: Yes-P
CONSULTANT: URS	ENG CONT \$279,233.10	EPO#: 85641	LAST UPDATE: 7/29/2011

PROJ TYPE	GADOT PROJECT#	GADOT CC PRIORITY#	OLD CPB#	CONSULTANT APPROVED	EST ENG COMPL	CONCEPT	SURVEYS	PRE PLANS	R/W PLANS	FIELD PLAN REVIEW HELD	FINAL PLANS	EST LET DATE
Traffic			N/A	3/12/2003								10/01/08

# PARCELS	# OPTIONS	# ACQUIRED	PRE UT PLANS	FINAL UT PLANS	BID DOC PREP	BID DOC SUBMIT	BIDS OPENED	CONTR AWARD	CONTRACT PREP	CONTRACT SIGNED	COMM. SIGNED	NOTICE TO PROCEED
								3/12/2003				6/7/2011

GADOT CC AMT	PROG PE	PROG RR	PROG R/W	PROG UTIL	PROG SIGNALS	PROG ADV	CONST EST	CONTINGENCY	TOTAL EST COST	OTHER FUNDING
	\$198,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$2,000.00	\$0.00	\$1,100,000.00	\$1,300,000.00	\$0.00

Auth to award CSA on 3/12/03 ESC. Comments from URS re CSA language to J Wall for review 3/03. Legal response from J. Wall returned to URS 5/5/03. Received CSA 6/27/03. Contracts to URS 12/12/03 w/NTP with concept. Meeting 2/3/04 with consultant. Streetscape Master Plan develop meetings held March 16-18. Presentation to CC and public meeting 8/04. Mtg held on 9/2/04 to discuss concept. F/U mtg to complete discussion held 10/07/04. Meeting minutes & comments compiled & completed. Comments to go to Eng by 11/28/04. Mtg to review final staff comments to be held 3/18/05 @ 3pm-MGR. Project on hold pending Downtown A. Receiving proposal for design. Designs should begin 10/2010. Kick off mtg 8/10/11. Compilation of GIS data into microstation format 25% complete.

PROJECT NAME: <b>East Augusta Street Drainage</b>	CPB#: 327-04-209812101	LENGTH: _____	PROJ MGR: Malik
TERMINI: E. Boundary St. Levee, I-520 & Laney Walker Blvd.	DISTRICTS: 1	BASIN: _____	SALES TAX PH: III
CONCEPT: address flooding and associated roadway improvements.	CC APPROVAL: 3/17/2009	BASIN: _____	FUNDED: _____
CONSULTANT: WR Toole Engineers, Inc.	ENG CONT \$500,000.00	EPO#: 163878	LAST UPDATE: 1/31/2011

PROJ TYPE	GADOT PROJECT#	GADOT CC PRIORITY#	OLD CPB#	CONSULTANT APPROVED	EST ENG COMPL	CONCEPT	SURVEYS	PRE PLANS	R/W PLANS	FIELD PLAN REVIEW HELD	FINAL PLANS	EST LET DATE
Drainage	PR000-S006-00 (028) C			3/17/2009							95%	

# PARCELS	# OPTIONS	# ACQUIRED	PRE UT PLANS	FINAL UT PLANS	BID DOC PREP	BID DOC SUBMIT	BIDS OPENED	CONTR AWARD	CONTRACT PREP	CONTRACT SIGNED	COMM. SIGNED	NOTICE TO PROCEED
							1/23/2007	3/17/2009		03/24/09		3/27/2009

GADOT CC AMT	PROG PE	PROG RR	PROG R/W	PROG UTIL	PROG SIGNALS	PROG ADV	CONST EST	CONTINGENCY	TOTAL EST COST	OTHER FUNDING
\$450,000.00	\$500,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$137,500.00	\$312,500.00	\$950,000.00	\$0.00

Contract 30% as of 12/31/09. PIM 1/27/2010. Project to be constructed in various phases. Pre UT Plans 100%, Final UT Plans 100%. Project should be completed in several phases. Ph I design is completed. Const. on Ph. I will start in Jan 2011 addressing flooding Eastview Dr. Ph. II is under design.

## Special 1% Sales Tax PRECONSTRUCTION Project Status Report

**PROJECT NAME:** I-20 Eastbound/Riverwatch      **CPB#:** 328-04-210328702      **LENGTH:** \_\_\_\_\_      **PROJ MGR:** Cassell  
**TERMINI:** Riverwatch corridor vicinity of I-20      **DISTRICTS:** 1      **BASIN:** \_\_\_\_\_      **SALES TAX PH:** \_\_\_\_\_  
**CONCEPT:** Improve traffic flow      **CC APPROVAL:** 2/15/2011      **BASIN:** \_\_\_\_\_      **FUNDED:** Y  
**CONSULTANT:** LPA Group      **ENG CONT** \$245,878.00      **EPO#:** 193696      **LAST UPDATE:** 7/29/2011

PROJ TYPE	GADOT PROJECT#	GADOT CC PRIORITY#	OLD CPB#	CONSULTANT APPROVED	EST ENG COMPL	CONCEPT	SURVEYS	PRE PLANS	R/W PLANS	FIELD PLAN REVIEW HELD	FINAL PLANS	EST LET DATE
Traffic				2/15/2011								March 2011

# PARCELS	# OPTIONS	# ACQUIRED	PRE UT PLANS	FINAL UT PLANS	BID DOC PREP	BID DOC SUBMIT	BIDS OPENED	CONTR AWARD	CONTRACT PREP	CONTRACT SIGNED	COMM. SIGNED	NOTICE TO PROCEED
											2/15/11	

GADOT CC AMT	PROG PE	PROG RR	PROG R/W	PROG UTIL	PROG SIGNALS	PROG ADV	CONST EST	CONTINGENCY	TOTAL EST COST	OTHER FUNDING
	\$245,878.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$594,572.00	\$840,450.00	\$0.00

Identify, analyze, model, and design improvements along the corridor to improve traffic flow in accordance with FHA and GDOT Plan Development Process requirements.

**PROJECT NAME:** Lake Aumond Dam Improvements      **CPB#:** 324-04-203824088      **LENGTH:** N.A.      **PROJ MGR:** Malik  
**TERMINI:** \_\_\_\_\_      **DISTRICTS:** 3      **BASIN:** Raes Creek      **SALES TAX PH:** IV  
**CONCEPT:** Replace/repair spillway structure      **CC APPROVAL:** 5/18/2004      **BASIN:** \_\_\_\_\_      **FUNDED:** Yes  
**CONSULTANT:** Cranston Engineering Group      **ENG CONT** \$60,025.00      **EPO#:** 95294      **LAST UPDATE:** 11/30/2010

PROJ TYPE	GADOT PROJECT#	GADOT CC PRIORITY#	OLD CPB#	CONSULTANT APPROVED	EST ENG COMPL	CONCEPT	SURVEYS	PRE PLANS	R/W PLANS	FIELD PLAN REVIEW HELD	FINAL PLANS	EST LET DATE
Drainage				5/18/2004					N/A			

# PARCELS	# OPTIONS	# ACQUIRED	PRE UT PLANS	FINAL UT PLANS	BID DOC PREP	BID DOC SUBMIT	BIDS OPENED	CONTR AWARD	CONTRACT PREP	CONTRACT SIGNED	COMM. SIGNED	NOTICE TO PROCEED

GADOT CC AMT	PROG PE	PROG RR	PROG R/W	PROG UTIL	PROG SIGNALS	PROG ADV	CONST EST	CONTINGENCY	TOTAL EST COST	OTHER FUNDING
	\$65,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$2,000.00	\$0.00	\$23,025.00	\$90,025.00	\$0.00

Contracts to Engineer and NTP on 6/2/04. Meeting held w/Eng 10/25/04. Letter Concept Report to be submitted by 11/12/04. Mtg held w/CRW to discuss concept 01/05. Final report to be submitted & accepted by Engineering Dept. 90% plans submitted Aug. '05 with Dam report on COE permit. Ltr to CRW to proceed with submittal to Safe Dam on 9/15/05. A FPR held on 9/29/05. \$340,975 transferred to Augusta Levee Certification. On hold per assessment. Project is on hold due to change in land use at down stream area.

## Special 1% Sales Tax PRECONSTRUCTION Project Status Report

**PROJECT NAME:** Marks Church Road Reconstruction Project      **CPB#:** 325-04-209825201      **LENGTH:**      **PROJ MGR:** Malik  
**TERMINI:**      **DISTRICTS:** 3      **BASIN:** Crane Creek      **SALES TAX PH:** V  
**CONCEPT:** Improvements for Marks Church Road      **CC APPROVAL:** 8/4/2009      **BASIN:**      **FUNDED:**  
**CONSULTANT:** W.R. Toole Engineers, Inc.      **ENG CONT** \$622,240.00      **EPO#:** 170337      **LAST UPDATE:** 6/30/2011

PROJ TYPE	GADOT PROJECT#	GADOT CC PRIORITY#	OLD CPB#	CONSULTANT APPROVED	EST ENG COMPL	CONCEPT	SURVEYS	PRE PLANS	R/W PLANS	FIELD PLAN REVIEW HELD	FINAL PLANS	EST LET DATE
Roads				8/4/2009		100%			85%		95%	

# PARCELS	# OPTIONS	# ACQUIRED	PRE UT PLANS	FINAL UT PLANS	BID DOC PREP	BID DOC SUBMIT	BIDS OPENED	CONTR AWARD	CONTRACT PREP	CONTRACT SIGNED	COMM. SIGNED	NOTICE TO PROCEED
					4/24/09			8/4/2009		8/13/09		8/17/2009

GADOT CC AMT	PROG PE	PROG RR	PROG R/W	PROG UTIL	PROG SIGNALS	PROG ADV	CONST EST	CONTINGENCY	TOTAL EST COST	OTHER FUNDING
	\$622,240.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,877,760.00	\$0.00	\$2,500,000.00	\$0.00

Toole reviewing traffic study. Bridge Hydraulic is 99%. Bridge design 100% 7/31/10. Finalized erosion control plans and staging plans. Requested supplemental for continue GA Power coordination and design of water distribution system.

**PROJECT NAME:** Marvin Griffin Road      **CPB#:** 323-04-296823603      **LENGTH:** 1.5 miles      **PROJ MGR:** Ladson  
**TERMINI:** SR 56 (Mike Padgett Hwy)-SR 56 Spur (Doug B. Pkwy)      **DISTRICTS:** 1,2      **BASIN:** Phinizy      **SALES TAX PH:** II & III  
**CONCEPT:** Widen to 4 lanes with turn lanes where needed      **CC APPROVAL:** 10/16/2001      **BASIN:** Rocky/Butler      **FUNDED:** Yes-A  
**CONSULTANT:** Hussey, Gay, Bell & DeYoung/      **ENG CONT** \$177,330.00      **EPO#:** 57943      **LAST UPDATE:** 6/30/2011

PROJ TYPE	GADOT PROJECT#	GADOT CC PRIORITY#	OLD CPB#	CONSULTANT APPROVED	EST ENG COMPL	CONCEPT	SURVEYS	PRE PLANS	R/W PLANS	FIELD PLAN REVIEW HELD	FINAL PLANS	EST LET DATE
Roadway		9	N/A	12/18/2001	10/20/04	100%	100%	100%	100%	2006	100%	Jan 2010

# PARCELS	# OPTIONS	# ACQUIRED	PRE UT PLANS	FINAL UT PLANS	BID DOC PREP	BID DOC SUBMIT	BIDS OPENED	CONTR AWARD	CONTRACT PREP	CONTRACT SIGNED	COMM. SIGNED	NOTICE TO PROCEED
33	5	12										

GADOT CC AMT	PROG PE	PROG RR	PROG R/W	PROG UTIL	PROG SIGNALS	PROG ADV	CONST EST	CONTINGENCY	TOTAL EST COST	OTHER FUNDING
	\$181,450.00	\$0.00	\$150,000.00	\$0.00	\$30,000.00	\$2,000.00	\$2,850,000.00	\$253,550.00	\$3,467,000.00	\$36,230.00

NTP prelim plans 2/10/03. Rec'd wetland assesment 6/20/03. Rev proposed horizontal alignment 9/5/03. Prelim plans rec'd 12/30/03. Rev compl 1/14/04. Comments sent 1/21/04 to consultant. R. PTM 4/15/04. Pre-lim plans review 11/30/04. Consultant revising 60% prelim plans to be resubmitted 9/27/05. Req update proj sch 1/18/05 by 1/28/05. NTP for add'l survey & design sent 6/3/05. Revised R/W and project plans received during November 2006. Rec'vd R/W plans + NTP. Title opinions requested 10/15/07. Appraiser selected & given NTP. Appriasals are in & negotiations will begin 12-8-2008. Final utility plans is 39%. AUD = \$36,230 SA#2 - srccs relating to water & sanitary sewer.

## Special 1% Sales Tax PRECONSTRUCTION Project Status Report

PROJECT NAME: <b>Oates Creek</b>	CPB#: 323-04-203823451	LENGTH: _____	PROJ MGR: Malik
TERMINI: _____	DISTRICTS: 5	BASIN: Oates Creek	SALES TAX PH: III
CONCEPT: Rehabilitation of Oates Creek channel	CC APPROVAL: 6/2/2003	BASIN: _____	FUNDED: No
CONSULTANT: Corps of Engineers	ENG CONT \$0.00	EPO#: _____	LAST UPDATE: 1/31/2010

PROJ TYPE	GADOT PROJECT#	GADOT CC PRIORITY#	OLD CPB#	CONSULTANT APPROVED	EST ENG COMPL	CONCEPT	SURVEYS	PRE PLANS	R/W PLANS	FIELD PLAN REVIEW HELD	FINAL PLANS	EST LET DATE
							100%					

# PARCELS	# OPTIONS	# ACQUIRED	PRE UT PLANS	FINAL UT PLANS	BID DOC PREP	BID DOC SUBMIT	BIDS OPENED	CONTR AWARD	CONTRACT PREP	CONTRACT SIGNED	COMM. SIGNED	NOTICE TO PROCEED
10		10										

GADOT CC AMT	PROG PE	PROG RR	PROG R/W	PROG UTIL	PROG SIGNALS	PROG ADV	CONST EST	CONTINGENCY	TOTAL EST COST	OTHER FUNDING
	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$590,000.00	\$40,000.00	\$630,000.00	\$1,734,000.00

Rev com submitted to Corps 12/4/01. Mtg w Corps 1/29/02. Draft PCA submitted for Attorney's rev 3/9/02. Ltr reg Fin commit to be sent to COE by 3/15/02. COE will bid with alternatives req'd by ARC. ARC portion est at appr \$600k. R/W met w/COE to determined access & staging areas. Ltrs of commitment sent to COE 4/25/02. Comments on rev PCA to COE 10/28/02. R/W mtg K. Ambrose 3/5/03. PCA approved by Commission 6/2/03. Mayor & COE HQ staff signed PCA 8/19/03. All R/W activities complete. Contract award delayed until end of May 2004 due to problems with initial bids and funding shortfalls. Checked with City Attorney's Office about temporary easements. Jim Plunkett said that easements are still valid 8/25/04. No COE funds programmed for FY05. Project on hold pending Federal funding. P78604 COE payment '03 = \$210,000.

PROJECT NAME: <b>Old Savannah Rd./Twiggs St. Impvts.</b>	CPB#: 323-04-296823220	LENGTH: 1.0 mile	PROJ MGR: Ladson
TERMINI: 6th Ave. to Nicholas St.	DISTRICTS: 2	BASIN: Oates Creek	SALES TAX PH: III
CONCEPT: Widen, incl turn lanes, add curb, gutter & sidewalk	CC APPROVAL: 10/16/2001	BASIN: Phinizy	FUNDED: Yes-A
CONSULTANT: Clark Patterson Associates	ENG CONT \$253,586.00	EPO#: 57942	LAST UPDATE: 7/29/2011

PROJ TYPE	GADOT PROJECT#	GADOT CC PRIORITY#	OLD CPB#	CONSULTANT APPROVED	EST ENG COMPL	CONCEPT	SURVEYS	PRE PLANS	R/W PLANS	FIELD PLAN REVIEW HELD	FINAL PLANS	EST LET DATE
Roadway			N/A	12/18/2001	11/29/04	100%	100%	60%	30%			

# PARCELS	# OPTIONS	# ACQUIRED	PRE UT PLANS	FINAL UT PLANS	BID DOC PREP	BID DOC SUBMIT	BIDS OPENED	CONTR AWARD	CONTRACT PREP	CONTRACT SIGNED	COMM. SIGNED	NOTICE TO PROCEED

GADOT CC AMT	PROG PE	PROG RR	PROG R/W	PROG UTIL	PROG SIGNALS	PROG ADV	CONST EST	CONTINGENCY	TOTAL EST COST	OTHER FUNDING
	\$255,791.00	\$0.00	\$85,000.00	\$0.00	\$0.00	\$2,000.00	\$1,670,000.00	\$47,209.00	\$2,060,000.00	\$0.00

Mtg w/Consultants on 9/22/06 to discuss design concerns & path forward. As of 10/1/06, Contractor is revising drainage plan and redesigning turn radii. ARC is evaluating potential impact to state historic structures (12/05/06). Part of resurfacing Various Rds - Urban. Roundabouts planned for Old Savannah Rd @ Camille St., 12 St. intersection, MLK Blvd & James Brown Blvd/Nicholas St.

## Special 1% Sales Tax PRECONSTRUCTION Project Status Report

PROJECT NAME: <b>Paving Various Roads, Ph. IX</b>	CPB#: 324-04-208824001	LENGTH: N/A	PROJ MGR: Ladson
TERMINI: Varies	DISTRICTS: All	BASIN: Varies	SALES TAX PH: IV
CONCEPT: Paving of selected dirt roads	CC APPROVAL: 6/17/2008	BASIN:	FUNDED:
CONSULTANT: N/A	ENG CONT \$0.00	EPO#: 0	LAST UPDATE: 4/30/2010

PROJ TYPE	GADOT PROJECT#	GADOT CC PRIORITY#	OLD CPB#	CONSULTANT APPROVED	EST ENG COMPL	CONCEPT	SURVEYS	PRE PLANS	R/W PLANS	FIELD PLAN REVIEW HELD	FINAL PLANS	EST LET DATE
Roadway				6/17/2008		100%	100%	100%	50%		100%	

# PARCELS	# OPTIONS	# ACQUIRED	PRE UT PLANS	FINAL UT PLANS	BID DOC PREP	BID DOC SUBMIT	BIDS OPENED	CONTR AWARD	CONTRACT PREP	CONTRACT SIGNED	COMM. SIGNED	NOTICE TO PROCEED
								6/17/2008				

GADOT CC AMT	PROG PE	PROG RR	PROG R/W	PROG UTIL	PROG SIGNALS	PROG ADV	CONST EST	CONTINGENCY	TOTAL EST COST	OTHER FUNDING
	\$500,000.00	\$0.00	\$500,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,000,000.00	\$0.00

Pre UT plans are 50%. Lamar Rd. Court design is 70% complete. And Plat work is ongoing. Once the corridor is completed. Youngblood lane. Is approximately 15% complete. Contract app'vd 2/16/2010. Lamar Rd. waiting on recorded R/W plats, Pyes Court design is 100%.

PROJECT NAME: <b>Regional Flood Control Feasibility Study</b>	CPB#: 323-04-299823999	LENGTH: N/A	PROJ MGR: Ladson
TERMINI: N/A	DISTRICTS: 1,2,3,7	BASIN: Varies	SALES TAX PH: I & III
CONCEPT: Flood control study of various districts	CC APPROVAL: 11/3/1999	BASIN:	FUNDED: Yes-A
CONSULTANT: Corps of Engineers	ENG CONT \$0.00	EPO#:	LAST UPDATE: 11/30/2010

PROJ TYPE	GADOT PROJECT#	GADOT CC PRIORITY#	OLD CPB#	CONSULTANT APPROVED	EST ENG COMPL	CONCEPT	SURVEYS	PRE PLANS	R/W PLANS	FIELD PLAN REVIEW HELD	FINAL PLANS	EST LET DATE
Drainage	N/A		N/A				100%					

# PARCELS	# OPTIONS	# ACQUIRED	PRE UT PLANS	FINAL UT PLANS	BID DOC PREP	BID DOC SUBMIT	BIDS OPENED	CONTR AWARD	CONTRACT PREP	CONTRACT SIGNED	COMM. SIGNED	NOTICE TO PROCEED

GADOT CC AMT	PROG PE	PROG RR	PROG R/W	PROG UTIL	PROG SIGNALS	PROG ADV	CONST EST	CONTINGENCY	TOTAL EST COST	OTHER FUNDING
\$0.00	\$2,753,849.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$2,753,849.00	\$0.00

Basins studied: 1) Raes, 2) Rocky, 3) Aug Canal, 4) Phinizy Swamp. Exe agmt rec'd from Corps. Scoping mtg w/COE 10/3/02. Alt'v formulation briefing sche'd 9/03 to rev alternatives for Canal & two other basins. Overview to CC 3/2/04. AFB 3/31/04. No funds currently identified in COE FY05 budget. Mtg w/COE 2/11/05. COE to Rec'vd \$200K in FY06 funds. Aug w/need to match. Commission app'rd addit'l funds for ARC match on 5/17/05. Notice of intent ltr from Mayor to be sent to COE by 6/6/05. Al to perform surveying on No Name Crk (Raes Crk Tributary) to go to ESC on 11/28/05. Pd \$200K 12/12/08. FY 09 pd \$182,348. Mtg 2/9/10 COE - project assessment. Fy 10pd \$157,000. 11/2010 discontinue Aug Canal Study. Requested Corps to prepare report summary.

## Special 1% Sales Tax PRECONSTRUCTION Project Status Report

PROJECT NAME: <b>Rock Creek/Warren Lake Restoration</b>	CPB#: 322-04. 207822001	LENGTH: _____	PROJ MGR: Malik
TERMINI: Riverwatch Pkwy & I-20	DISTRICTS: _____	BASIN: _____	SALES TAX PH: II
CONCEPT: _____	CC APPROVAL: 9/5/2006	BASIN: _____	FUNDED: _____
CONSULTANT: Cranston Engineering Group	ENG CONT \$193,896.00	EPO#: 165515	LAST UPDATE: 11/30/2010

PROJ TYPE	GADOT PROJECT#	GADOT CC PRIORITY#	OLD CPB#	CONSULTANT APPROVED	EST ENG COMPL	CONCEPT	SURVEYS	PRE PLANS	R/W PLANS	FIELD PLAN REVIEW HELD	FINAL PLANS	EST LET DATE
Drainage				5/5/2009			100%					May 2010

# PARCELS	# OPTIONS	# ACQUIRED	PRE UT PLANS	FINAL UT PLANS	BID DOC PREP	BID DOC SUBMIT	BIDS OPENED	CONTR AWARD	CONTRACT PREP	CONTRACT SIGNED	COMM. SIGNED	NOTICE TO PROCEED
							2/12/2009	5/5/2009		05/14/09	05/28/09	

GADOT CC AMT	PROG PE	PROG RR	PROG R/W	PROG UTIL	PROG SIGNALS	PROG ADV	CONST EST	CONTINGENCY	TOTAL EST COST	OTHER FUNDING
	\$300,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$900,000.00	\$0.00	\$1,200,000.00	\$0.00

Project approved CC mtg 9/5/06. Env. Permitting app'vd CC 5/18/10. Preparation of base maps for Borrow Pit, Lake Olmstead, Lake Aumond and Heirs Pond & preliminary work on Corps Permitting.

PROJECT NAME: <b>S.R 4/US 1</b>	CPB#: 323-04-296823602	LENGTH: 1.59 miles	PROJ MGR: Griffith
TERMINI: Government St. to Milledgeville Rd.	DISTRICTS: 2,5	BASIN: Oate's	SALES TAX PH: II & III
CONCEPT: Widen to 4 lanes with 14' median	CC APPROVAL: 12/6/1988	BASIN: _____	FUNDED: No
CONSULTANT: (GDOT Atlanta) Jeremy Busby	ENG CONT _____	EPO#: _____	LAST UPDATE: 5/31/2011

PROJ TYPE	GADOT PROJECT#	GADOT CC PRIORITY#	OLD CPB#	CONSULTANT APPROVED	EST ENG COMPL	CONCEPT	SURVEYS	PRE PLANS	R/W PLANS	FIELD PLAN REVIEW HELD	FINAL PLANS	EST LET DATE
Roadway	STP-043-1(57)		N/A			100%	100%	60%				FY 2017

# PARCELS	# OPTIONS	# ACQUIRED	PRE UT PLANS	FINAL UT PLANS	BID DOC PREP	BID DOC SUBMIT	BIDS OPENED	CONTR AWARD	CONTRACT PREP	CONTRACT SIGNED	COMM. SIGNED	NOTICE TO PROCEED
187												

GADOT CC AMT	PROG PE	PROG RR	PROG R/W	PROG UTIL	PROG SIGNALS	PROG ADV	CONST EST	CONTINGENCY	TOTAL EST COST	OTHER FUNDING
\$0.00	\$0.00	\$0.00	\$0.00	\$50,000.00	\$0.00	\$0.00	\$0.00	\$5,000.00	\$55,000.00	\$8,064,875.00

PI#220680. 12/3/03: LPGA executed for utilities only. 8/16/01 termini extended to Milledgeville /Deans Bridge split. Stakeholder mtg 9/20/02. 3rd stakeholders 3/14/03. PIM 2/5/04. 8/12/05: GDOT advises that utility est = \$709,546 (\$210,000 Aug Engr; \$499,546 AUD). 2/13/09: GDOT advised to include street lighting as part of design. 2/18/10: Public info open house mtg, 4-7 pm, Williams Memorial Christian Methodist Episcopal Church. 10/27/10: R/W = 2012 & 2016; 11/30/10: Envir app'vl scheduled for May 2012.

## Special 1% Sales Tax PRECONSTRUCTION Project Status Report

PROJECT NAME: <b>Third Level Impvts., Ph. II</b>	CPB#: 326-04-288811014	LENGTH: N/A	PROJ MGR: Ladson
TERMINI: Laney Walker to Twiggs St. (7th St.)	DISTRICTS: 1	BASIN: Phinizy	SALES TAX PH: II
CONCEPT: Channel improvements/bridge replacements	CC APPROVAL: 4/21/1998	BASIN:	FUNDED: Yes-A
CONSULTANT: Cranston, Robertson & Whitehurst	ENG CONT \$360,000.00	EPO#: 87117	LAST UPDATE: 9/30/2010

PROJ TYPE	GADOT PROJECT#	GADOT CC PRIORITY#	OLD CPB#	CONSULTANT APPROVED	EST ENG COMPL	CONCEPT	SURVEYS	PRE PLANS	R/W PLANS	FIELD PLAN REVIEW HELD	FINAL PLANS	EST LET DATE
Roadway			58-8014	6/17/1997	1/30/06	100%						

# PARCELS	# OPTIONS	# ACQUIRED	PRE UT PLANS	FINAL UT PLANS	BID DOC PREP	BID DOC SUBMIT	BIDS OPENED	CONTR AWARD	CONTRACT PREP	CONTRACT SIGNED	COMM. SIGNED	NOTICE TO PROCEED
	27	27										

GADOT CC AMT	PROG PE	PROG RR	PROG R/W	PROG UTIL	PROG SIGNALS	PROG ADV	CONST EST	CONTINGENCY	TOTAL EST COST	OTHER FUNDING
	\$700,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$700,000.00	\$0.00

Constr of limited civil work included w/AGL clean up. The soil remediation complete w/the exception of CSX RR crossing just above 9th St. The ISCO injection process is still ongoing W/Way and other areas. W/Way bridge has been demolished. Concrete work backfill/grassing still ongoing. 10th St & 12th St completed in Mar. W/Way bridge, CSX remediation/culverts & the ISCO still to be completed. Est time of compl is the end of year, currently working between intersection of 9th/Fenwick & 10th St. in R/W where it crosses the canal @ CSX R/R crossing. Walton Way is open for through traffic. Contractor is waiting on CSX to relocate R/R tracks above 9th & Fenwick St in order to remove & replace culvert. CRW will be submitting a proposal for the canal bank @ 15th St. 85% (Civil Work ) complete. P87117 \$360,000. 12/12/08 - warranty period 1 yr.

PROJECT NAME: <b>Traffic Safety Improvements</b>	CPB#: 324-04-202824020	LENGTH:	PROJ MGR: Steve Cassell
TERMINI: 15 St., Central Ave, Walton Way & Old Bailey, SR 56 @ Do	DISTRICTS: Varies	BASIN:	SALES TAX PH: IV
CONCEPT: Traffic Safety Improvements	CC APPROVAL:	BASIN:	FUNDED:
CONSULTANT:	ENG CONT \$0.00	EPO#: 0	LAST UPDATE: 5/31/2011

PROJ TYPE	GADOT PROJECT#	GADOT CC PRIORITY#	OLD CPB#	CONSULTANT APPROVED	EST ENG COMPL	CONCEPT	SURVEYS	PRE PLANS	R/W PLANS	FIELD PLAN REVIEW HELD	FINAL PLANS	EST LET DATE

# PARCELS	# OPTIONS	# ACQUIRED	PRE UT PLANS	FINAL UT PLANS	BID DOC PREP	BID DOC SUBMIT	BIDS OPENED	CONTR AWARD	CONTRACT PREP	CONTRACT SIGNED	COMM. SIGNED	NOTICE TO PROCEED

GADOT CC AMT	PROG PE	PROG RR	PROG R/W	PROG UTIL	PROG SIGNALS	PROG ADV	CONST EST	CONTINGENCY	TOTAL EST COST	OTHER FUNDING
	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$49,918.00	\$49,918.00	\$0.00

Traffic signals are warranted at these locations and needed to improve safety and capacity. Signal upgrades are needed to meet current standards. Supplement to Kroc Ctr=\$129,241. SA#1 Kroc Ctr \$12,917.65.

## Special 1% Sales Tax PRECONSTRUCTION Project Status Report

PROJECT NAME: <b>Wilkinson Gardens</b>	CPB#: 323-04-204823525	LENGTH: _____	PROJ MGR: <u>Ladson</u>
TERMINI: _____	DISTRICTS: 2	BASIN: <u>Rocky</u>	SALES TAX PH: <u>III</u>
CONCEPT: <u>Roadway &amp; drainage improvements including curb and gutter</u>	CC APPROVAL: <u>3/17/2009</u>	BASIN: _____	FUNDED: _____
CONSULTANT: <u>W.K. Dickson</u>	ENG CONT <u>\$373,300.00</u>	EPO#: <u>164761</u>	LAST UPDATE: <u>11/30/2010</u>

PROJ TYPE	GADOT PROJECT#	GADOT CC PRIORITY#	OLD CPB#	CONSULTANT APPROVED	EST ENG COMPL	CONCEPT	SURVEYS	PRE PLANS	R/W PLANS	FIELD PLAN REVIEW HELD	FINAL PLANS	EST LET DATE
				3/17/2009								

# PARCELS	# OPTIONS	# ACQUIRED	PRE UT PLANS	FINAL UT PLANS	BID DOC PREP	BID DOC SUBMIT	BIDS OPENED	CONTR AWARD	CONTRACT PREP	CONTRACT SIGNED	COMM. SIGNED	NOTICE TO PROCEED
								3/17/2009		05/04/09		4/28/2009

GADOT CC AMT	PROG PE	PROG RR	PROG R/W	PROG UTIL	PROG SIGNALS	PROG ADV	CONST EST	CONTINGENCY	TOTAL EST COST	OTHER FUNDING
	\$415,555.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$415,555.00	\$0.00

Proposal received from Khafra 5/18/04 for concept development. (Khafra designing sewer for AU). Concept Report to be submitted 11/3/04. Project is behind schedule. Letter sent to Eng req updated schedule and justification for delay. Ph. I report received 11/3/04. Ph.II report rec'd 11/18/04. Review complete. Mtg to be scheduled w/consultant to discuss comments & concerns Jan.05. Phase III due 1/28/05. Mtg held w/Commissioner Williams to discuss project concept. Maps req to be used for community discussion. Maps to be provided to Comm. Williams by 8/15/05. RFQ # 07-114 sent to Augusta Chronicle to be publish March 1,8,15,22, 2007 metro couriers March 7, 2007. W.K. Dickerson new design engineer. 30% design to evaluate downstream drg conditions. SA #4 app'vd 10/25/10. Const. documents 90%.

PROJECT NAME: <b>Windsor Spring Rd., Section IV</b>	CPB#: 323-04-299823766	LENGTH: 2.70 miles	PROJ MGR: <u>Griffith</u>
TERMINI: <u>Willis Foreman Rd. to Tobacco Rd.</u>	DISTRICTS: <u>4,6,8</u>	BASIN: <u>Spirit</u>	SALES TAX PH: <u>III &amp; IV</u>
CONCEPT: <u>4 Ins (11)/19' Conc Med, Curb,gutter &amp; multi-use trail</u>	CC APPROVAL: <u>7/3/2001</u>	BASIN: _____	FUNDED: <u>Yes-P</u>
CONSULTANT: <u>Jacobs Engineering Group</u>	ENG CONT <u>\$2,596,029.71</u>	EPO#: <u>53296</u>	LAST UPDATE: <u>6/30/2011</u>

PROJ TYPE	GADOT PROJECT#	GADOT CC PRIORITY#	OLD CPB#	CONSULTANT APPROVED	EST ENG COMPL	CONCEPT	SURVEYS	PRE PLANS	R/W PLANS	FIELD PLAN REVIEW HELD	FINAL PLANS	EST LET DATE
Roadway	STP 7007(6)		N/A	6/27/2001		100%	100%	100%	100%	05/08/08	80%	Nov 2013

# PARCELS	# OPTIONS	# ACQUIRED	PRE UT PLANS	FINAL UT PLANS	BID DOC PREP	BID DOC SUBMIT	BIDS OPENED	CONTR AWARD	CONTRACT PREP	CONTRACT SIGNED	COMM. SIGNED	NOTICE TO PROCEED
212			3/28/2008									

GADOT CC AMT	PROG PE	PROG RR	PROG R/W	PROG UTIL	PROG SIGNALS	PROG ADV	CONST EST	CONTINGENCY	TOTAL EST COST	OTHER FUNDING
	\$1,345,687.00	\$0.00	\$892,352.00	\$50,000.00	\$5,000.00	\$1,000.00	\$0.00	\$4,500.00	\$2,298,539.00	\$40,014,248.00

PI#250610. Incl BRSLB-7007(7) PI#250615. LGPA appr'd 4/6/99.NTP 7/24/01. GDOT PIOH mtg on 10/18/05. 9/5/07: Envir doc app'vd by FHWA (covers Phase IV + V) 9/4/07: Revised project framework agreement/GDOT executed by city (GDOT will fund & acquire R/W). VE study recommendation app'vd by GDOT on 3/2/08. 4/21/08: GDOT PIOH mtg. 7/3/08: NTP issued to begin final design. 9/08/2008: Location & design app'vd. 2/18/09: R/W plans app'vd. 5/13/10: envir doc re-evaluated & app'vd; 6/30/10: R/W funds (\$9,970,630) authorized; 8/16/10 & 8/17/10: property owners mtg; . 1/18/11: Cost to relocate Jefferson Energy facilities=\$752,637. 5/3/11: Corrected/revised R/W plans submitted to GDOT R/W activities can begin again. 7/8/11:GDOT has hired consultants for pre-acq work & Project Mgmt, 180 days to complete.

## Special 1% Sales Tax PRECONSTRUCTION Project Status Report

**PROJECT NAME:** Windsor Spring Rd., Section V      **CPB#:** 323-04-299823786      **LENGTH:** 2.20 miles      **PROJ MGR:** Griffith / USDOT  
**TERMINI:** S.R. 88 in Hephzibah to Willis Foreman Rd.      **DISTRICTS:** 8      **BASIN:** McBean      **SALES TAX PH:** III & IV  
**CONCEPT:** 4 Lns (11') / 19'Conc Med; curb, gutter & multi-use trail      **CC APPROVAL:** 7/3/2001      **BASIN:** Spirit      **FUNDED:** Yes-P  
**CONSULTANT:** Jacobs Engineering Group      **ENG CONT** \$2,596,029.71      **EPO#:** 53296      **LAST UPDATE:** 7/29/2011

PROJ TYPE	GADOT PROJECT#	GADOT CC PRIORITY#	OLD CPB#	CONSULTANT APPROVED	EST ENG COMPL	CONCEPT	SURVEYS	PRE PLANS	R/W PLANS	FIELD PLAN REVIEW HELD	FINAL PLANS	EST LET DATE
Roadway	STP 1105(4)		N/A	6/27/2001		100%	100%	100%	100%	02/18/10	60%	Nov 2013

# PARCELS	# OPTIONS	# ACQUIRED	PRE UT PLANS	FINAL UT PLANS	BID DOC PREP	BID DOC SUBMIT	BIDS OPENED	CONTR AWARD	CONTRACT PREP	CONTRACT SIGNED	COMM. SIGNED	NOTICE TO PROCEED
140												

GADOT CC AMT	PROG PE	PROG RR	PROG R/W	PROG UTIL	PROG SIGNALS	PROG ADV	CONST EST	CONTINGENCY	TOTAL EST COST	OTHER FUNDING
	\$1,341,836.00	\$0.00	\$892,353.00	\$50,000.00	\$5,000.00	\$1,000.00	\$0.00	\$4,500.00	\$2,294,689.00	\$13,235,553.00

PI#245320. Incl BRSLB 1105(5) PI #245325 LGPA apprd 4/6/99. APW needs \$11.1M additl' RW & Util funds. CR appr'l 6/28/04. GDOT PIOH mtg on 10/18/05. 9/5/07: Envir doc app'vd by FHWA (covers Phase IV + V); VE study recommendation app'vd by GDOT on 3/2/08. 4/21/08: GDOT PIOH mtg. 1/29/10: Rec'vd utility est fro GDOT : \$84,000 Engr; \$162,845 AUD. 5/13/10: Envir doc re-evaluated & app'vd; 5/17/10: L & D app'vd. 6/2/10: NTP issued to begin final design. 8/13/10: R/W plans app'vd. 9/29/10: R/W acq contract rec'vd from GDOT for execution. Corrected/revised R/W plans received @ Eng Dept on 5/26/11. 5/27/11: ARTS identifies \$4.5M, FY 2012, in "draft" TIP for R/W acq.; Property owners mtg will be held 8/9/11, 4-7pm, Whispering Pines Bapt Ch. 8/3/11:R/W const est (\$5.6M) submitted to GDOT for approval.

**PROJECT NAME:** Wrightsboro Rd. Improvements      **CPB#:** 323-04-296823309      **LENGTH:** 2.62 miles      **PROJ MGR:** Griffith  
**TERMINI:** Jimmie Dyess Parkway to I-520 SB lanes      **DISTRICTS:** 3      **BASIN:** Raes      **SALES TAX PH:** III  
**CONCEPT:** 4 lanes w/median, curb, gutter, & sidewalk      **CC APPROVAL:** 8/5/1997      **BASIN:**      **FUNDED:** Yes-A  
**CONSULTANT:** Atkins      **ENG CONT** \$1,472,821.37      **EPO#:** 4471      **LAST UPDATE:** 7/29/2011

PROJ TYPE	GADOT PROJECT#	GADOT CC PRIORITY#	OLD CPB#	CONSULTANT APPROVED	EST ENG COMPL	CONCEPT	SURVEYS	PRE PLANS	R/W PLANS	FIELD PLAN REVIEW HELD	FINAL PLANS	EST LET DATE
Roadway	STP-7001(9)		57-8309-097	3/16/1999		100%	100%	100%	6/30/05	10/28/04	80%	April 2012

# PARCELS	# OPTIONS	# ACQUIRED	PRE UT PLANS	FINAL UT PLANS	BID DOC PREP	BID DOC SUBMIT	BIDS OPENED	CONTR AWARD	CONTRACT PREP	CONTRACT SIGNED	COMM. SIGNED	NOTICE TO PROCEED
185	14	167	2/22/2001									

GADOT CC AMT	PROG PE	PROG RR	PROG R/W	PROG UTIL	PROG SIGNALS	PROG ADV	CONST EST	CONTINGENCY	TOTAL EST COST	OTHER FUNDING
\$0.00	\$1,472,981.00	\$0.00	\$27,019.00	\$400,000.00	\$40,000.00	\$1,000.00	\$0.00	\$43,000.00	\$1,984,000.00	\$23,029,212.00

Conc rpt apprvd by DOT 8/15/02. AU consider install water & sewer line. 8/12/05: GDOT advises that utility est = \$250,000 (8/15/02). 12/21/06: R/W Funds authorized , \$8,906,600. 11/16/07: GDOT advises that the cost of lighting the I-520 Interchange will be included as part of this project. 9/9/08: GDOT advises that R/W acquisition activities are suspended until project prioritization process is completed. 2/19/09: R/W activities resume; VE study held 6/15 - 6/18/09. 12/17/09: GDOT concurs with with VE responses; only 1 recommendation will be implemented. 1/7/10: PIOH mtg. 7/6/11Envir doc re-eval & approved by FHWA. 7/14/11:Addit'l r/w funds authorized (\$3,450,000). 7/27/11: checks to close 15 parcels have been requested; 4 condemnations pending.

## Special 1% Sales Tax PRECONSTRUCTION Project Status Report

PROJECT NAME: <b>Wrightsboro Rd. Widening, Ph I Bid 09-170</b>	CPB#: 324-04-201824333	LENGTH:	PROJ MGR: Cassell / USDOT
TERMINI: Augusta West Parkway to Marks Church Rd.	DISTRICTS: 7	BASIN: Raes	SALES TAX PH: IV
CONCEPT: Minor widening, intersection impvts, signal upgrades.	CC APPROVAL: 10/16/2001	BASIN:	FUNDED: Yes-P
CONSULTANT: Cranston Engineering Group, P.C.	ENG CONT \$221,775.00	EPO#: 179102	LAST UPDATE: 10/31/2010

PROJ TYPE	GADOT PROJECT#	GADOT CC PRIORITY#	OLD CPB#	CONSULTANT APPROVED	EST ENG COMPL	CONCEPT	SURVEYS	PRE PLANS	R/W PLANS	FIELD PLAN REVIEW HELD	FINAL PLANS	EST LET DATE
Roadway			N/A	4/11/2010								

# PARCELS	# OPTIONS	# ACQUIRED	PRE UT PLANS	FINAL UT PLANS	BID DOC PREP	BID DOC SUBMIT	BIDS OPENED	CONTR AWARD	CONTRACT PREP	CONTRACT SIGNED	COMM. SIGNED	NOTICE TO PROCEED
10						12/10/2009	10/30/2009	4/1/2010			04/1/10	

GADOT CC AMT	PROG PE	PROG RR	PROG R/W	PROG UTIL	PROG SIGNALS	PROG ADV	CONST EST	CONTINGENCY	TOTAL EST COST	OTHER FUNDING
	\$398,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$2,000.00	\$0.00	\$2,382,000.00	\$2,782,000.00	\$0.00

RFP rec'd 11/27/01. Eng pres 9/11/02. CSA approved. NTP for concept 2/03. Concept mtg 8/03. Rec'd concept report 11/26/03. Review underway. Ltr to Engr to provide status & identify issues by 2/4/04. Consultant currently incorporating Review Comments. Consultant submitted Revised Study 3/29/04. Concept Report forwarded for signatures 5/4/04. Design Consultant to revise study to include prop. impvts to Wrightsboro Rd west of I-520. Brief mtg 6/14/05. RFP 3/17/09. Cranston app'vd CC /4/1/2010.